

OPERATION QUALIFICATION (OQ)

Project No

: EMG-20-036

Date


: 28.12.2020

Document Ref. Number

: EMG-20-036.OQ

MODULAR
CAPPING MACHINE

M-MDL















EMG-20-036.QQ

Rev.No

01

Rev.Date

28.Dec.2020

Page No

2

1.	Purpose and Scope
2.	OQTestSpecification
3.	Operational Qualification Test
4.	Additional Test
5.	Alert Test8
6.	Test Report Confirmation9
7.	Comments and Explanation







Purpose and Scope

The purpose of this operational qualification document is to provide evidence that the operational qualification work for the volumetric Modular Capping Machine and its components has been completed.

Equipment Name	Equipment Code	Equipment / Serial No
Moduler Capping Machine	M-MDL	3844

2. OQ Test Specifications

Considerations in The Test Protocols

- Fill all procedurs used with a blue ballpoint pen, never use a course pen.
- Never delete or doodle incorrect entries or typos. Just draw the wrong entry and type the correct entry.
 Please do it date and paragh.
- Test forms must be completed by authorized personnel simultaneously with the application.
 Must be approved by authorized personnel
- All supporting documents used and created during the implementation of tests are considered part
 of the qualification package and must be added to the end of the test.
- All protocols must be approved by the customer. All tests must be given the latest approval by the customer.

Deviation / Erros

Errors/deviations encountered during tests should include the following information.

- · Reference information to the test where deviation/error is seen.
- Estimates for deviation/error
- · Prescribed corrective action for deviation/error
- Signature and date information of the person who detected the deviation/error
- Confirmation information provided by customer regarding deviation / error







EMG-20-036.QQ

Rev.No

01

Rev.Date

28.Dec.2020

Page No

4

3. Operation Qulification Test

Customer Co.Name	Equipment Serial No	Test Applied No: 01
Test Name	Operational Test	
Purpose	proving that its functions work as	s designed
Necessary Materials/Documents :	Sample Products, packaging products	
Test Acceptance Criteria : Tüm ope	erasyonel kalifikasyonu adımlarının her birinin kendi ka	abul kriterini karşılaması
Pre Condition : Completion Of Insta	llation Qualification Work	

Moduler Capping Machine-3844

Test No	Test Step	Acceptance Criteria	Has the Acce		Applied Par./Date	Approver Par./Date
1.1	Open the Paco Switch	Energy must come to the machine and the HMI project must be opened.	Yes[]	No []		
1.2	Reset the Alert if Exist	Reseting Alerts	Yes[]	No []		
1.3	Do Machine Home Position.	The machine group should g oto home pos.	Yes []	No[]		
1.4	Open The Machine Door.	The Automatic Functione mustnt be work.lt must be shown on Alert menü.	Yes[]	No []		
1.5	Check if the enter photocell seen the product	The enter empty alarm should come while the product is absent and the machine should not work	Yes[]	No []		
1.6	Check if the exit photocell seen the product	The exit full alarm should come while the product exists and the machine should not work.	Yes[]	No []		
1.7	Press the Conveyor Start Button	Conveyor should be work	Yes[]	No []		









EMG-20-036.QQ

Rev.No

01

Rev.Date

28.Dec.2020

Page No

5

Modular Capping Machine-3844

Test No	Test Step	Acceptance Criteria	Has the Acceptance test met?	Applied Par./Date	Approver Par./Date
1.8	Do empty on the enter conveyor and press machine start button.	Machine is not working.	Yes[] No[]		
1.9	Do full on the exit conveyor and press machine start button	Machine is not working	Yes[] No[]		
1.10	Make a receipt.	Current setting variables should be saved as receipt.	Yes[] No[]		
1.11	Feeding enter conveyor by bottle and do it empty exit.Press machine start button	Capping should be start.	Yes[] No[]		
1.12	Ensure that the cap reduced sensor does not see the cap while the machine is running	Vibrator should be start.	Yes[] No[]		
1.13	Ensure that the cap finish sensor does not see the cap while the machine is running.	Machine should be stop.	Yes[] No[]		
1.14	Vibrator cap finish sensor does not see the capprovide.	HMI should give attention.	Yes[] No[]		
1.15	Check nailing group operation.	It should be nailed operation.	Yes[] No[]		
1.16	Check the cap squeezing process.	Squeezing should be applied to bottles that come under the group	Yes[] No[]		







EMG-20-036.QQ

Rev.No

01

Rev.Date

28.Dec.2020

Page No

6

Moduler Capping Machine

The head with has torque controller reject the bottle which was not closed proper. The cap control sensor sees and rejects bottles that are not successful in closing Feed 30 bottles and check if there are problems with the caps of the resulting bottles.	Check the reject operation. Check the reject operation. The Caps must be closed	Yes[] No[] Yes[] No[]		
rejects bottles that are not successful in closing Feed 30 bottles and check if there are problems with the caps of the	operation.	Yes[] No[]		
problems with the caps of the	The Caps must be closed			
	appropriately, and the clamping torque value can be entered into the machine	Yes[] No[]		
the alert system.	Receipt records and alarm logs should be stored in the system and should not be deleted.	Yes[] No[]		
Show that the machine has jog mode, the machine can work in jog mode when the covers are open.	The machine should have jog mode. The machine should be able to operate in jog mode when the covers are open.	Yes[] No[]		
open the door,machine should be stop.	Machine should be stop.	Yes[] No[]		-
Press emergency stop button while machine is working.Check the machine stop or not.	Machine should be stop and air should be go out.	Yes[] No[]		
o empty cannal enter(fork photocell shouldnt see the input product).	Cap decrease photocell to active vibratör when it doesnt see the products.	Yes[] No[]		
To completely empty cap transfer cannal.(Fork photocell which is located on exit,doesnt see prodcut.	The machine should be stop when fork photocell which is located on cap exit cannal,doesnt see the products.	Yes[] No[]		
To empty of caps which are in vibrator(vibrator shouldnt see the caps.)	Vibrator give caps decrease the alert	Yes[] No[]		
)r	Show that the machine has jog mode, the machine can work in jog mode when the covers are open. Den the door,machine should be stop. Press emergency stop button while machine is working. Check the machine stop or not. Dempty cannal enter(fork photocell shouldnt see the input product). To completely empty cap transfer cannal. (Fork photocell which is located on exit, doesnt see prodcut. To empty of caps which are in wibrator (vibrator shouldnt see the	logs should be stored in the system and should not be deleted. Show that the machine has jog mode, the machine can work in jog mode when the covers are open. Deen the door, machine should be stop. Press emergency stop button while machine is working. Check the machine stop or not. Deen the input product). Deen the input product is pocated on exit, doesnt see prodcut. To empty of caps which are in wibrator (vibrator shouldnt see the caps.) In the alert system. In logs should be stored in the system and should have jog mode. The machine should be able to operate in jog mode when the covers are open. Machine should be stop and air should be stop and air should be go out. Cap decrease photocell to active vibrator when it doesnt see the products. The machine should be stop when fork photocell which is located on cap exit cannal, doesnt see the products. Vibrator give caps decrease the alert	logs should be stored in the system. Show that the machine has jog mode, the machine can work in jog mode when the covers are open. Deen the door, machine should be stop.	logs should be stored in the system. It is alert s







EMG-20-036.QQ Rev.No 01 Rev.Date 28.Dec.2020 Page No 1

4. Additional Test

Test No	Test Step	Acceptance Criteria	Has the Acceptance test met?	Applied Par./Date	Approver Par./Date
			Yes [] No []		
				-	
					Til.
			Yes [] No []		
	- 1			11.5-	i a
			Yes [] No []		
			Yes [] No []		
					3/5









EMG-20-036.QQ

Rev.No

01

Rev.Date

28.Dec.2020

Page No

8

5. Alert Test

Test No	Test Step	Acceptance Criteria	Has the Acceptance test met?	Applied Par./Date	Approver Par./Date
A.1	Press the emergency stop button.	The emergency stop should alarm when pressed, the working machine should stop, the machine should not work when the emergency stop is pressed.	Yes[] No[]		ł.
A.2	Leave the machine doors open.	Give door open alert, the machine stop. The machine not working when alert active.	Yes [] No []		
A.3	Cut the air connection.	Give no air alert,The machine stop. The machine not working when alert active.	Yes[] No[]		
A.4	To empty to the enter conveyor.	Give enter empty alert, the machine should put itself on hold.	Yes[] No[]		
A.5	To fill to the exit conveyor by the bottle.	Give exit full alert, the machine should put itself on hold	Yes[] No[]		
A.6	Turn the star group by hand.	Threw star should give alarm, running machine should stop, machine should not work when Alarm is active.	Yes[] No[]		
A.7	To empty caps cannal.	Give cap finish alert and machine should be stop	Yes[] No[]		
A.8	To empty products in the vibrator	Vibraor give cap finish alert.	Yes[] No[]		
A.9	Enable the machine to eject as many pieces as specified in the HMI.	Should give eject full warning, the working machine should stop.	Yes[] No[]		







Rev.Date



EMG-20-036.QQ

Rev.No

01

28.Dec.2020

Page No

9

6. Test Report Confirmation

Prepared by


Name	Department/Function	Date	Sign

Accepted by

Name	Department/Function	Date	Sign
		1 1577 11.5	17 4
		Lag	
			- L







7. Comments and Explanation



